

To: Board of Education

From: Kyle Hayden, assistant superintendent, business & operations, ext. 4309

Re: Portable Classrooms Installation w/Nabholz – Deerfield, Schwegler

Date: February 18, 2016

Background:

Nabholz Construction Services partnered with Sabatini Architects, Hollis & Miller Architects and Henderson Engineering on bond construction package 2, which includes Deerfield and Schwegler Elementary Schools. At its December 9, 2013 meeting, the Board of Education approved the owner-construction management at-risk services agreement for USD 497 2013 Bond Issue Projects with Nabholz Construction Services. As work has progressed through the Deerfield and Schwegler construction projects, portable classrooms were needed during the extensive remodel of the buildings. The expenses associated with the installation of the portable classrooms were not included in the Nabholz Construction Services contract and are being invoiced separately.

Deerfield – Mobile Classrooms Installation	87,510.41
Schwegler – Mobile Classrooms Installation	<u>31,126.68</u>
Total	\$118,637.09

Recommendation:

The Facility Planning Committee recommends board approval for payment to Nabholz Construction Services for the portable classrooms installation at Deerfield and Schwegler Elementary Schools.

Motion:

“I move the Board of Education approve the payment to Nabholz Construction Services in the amount of \$118,637.09 for the portable classrooms installation at Deerfield and Schwegler Elementary Schools.”