



# LEARNING IN PROGRESS

LAWRENCE HIGH SCHOOL | USD 497

PHASE 2 | NOVEMBER 2019

Look for project updates via e-mail and Twitter @LHS\_progress.

Questions or feedback? Reach us at [lhs@mccowngordon.com](mailto:lhs@mccowngordon.com)

The vision is coming to life. As our excitement grows, the district, McCownGordon, and Gould Evans appreciate your feedback during the LHS transformation. Our teams are moving forward and making improvements along the way to ensure this is your space.

## What's happening behind the wall?

**Cardio/Weights Room:** Finishing touches are in the works in the cardio/weight room. The district's flooring and equipment contractors will be installing the durable flooring and athletic equipment for student use starting in November.

**FACS Room (Former Women's Locker Room):** With all underslab, overhead and in-wall rough in complete, drywall will be installed next, followed closely by ceiling, wall and floor finishes. The teams will then tie-in the HVAC systems, which will be completed after the district has abatement completed outside the adjacent dance studio. Crews will take advantage of an empty building to complete this work during the Thanksgiving holiday. Turnover of the FACS rooms, dance studio and adjacent areas impacted will be mid December.

**South Area (Annex, Link, Renovation):** Exterior finishes are underway with roofing completed and masonry work on-going. Windows began in late October and metal panels will follow the brick and window installation. Inside, drywall is nearing completion at the Annex and working north toward the existing school. Painting has begun in the Annex and in November ceilings will begin followed by wall and floor finishes throughout.



gouldevans

McCOWNGORDON  
CONSTRUCTION